

Details of ongoing SMI Schemes

All Rupees in Crores & Potential in Lakh Ha

Sl No.	(No of schemes)/Region/districts benefitted	No of schemes	Year of inclusion	Estimated Cost	Targeted Potential	Cumulative CA released till 03/2019	Cumulative Expenditure till 03/2019	Cumulative Potential Achieved till 03/2019	No of Schemes completed till 03/2019	2019-20
										CA Release*
1	Arunachal Pradesh									
i	(93)/Tawang, Bomdila, Seppa, Itanagar, Ziro, Daporijo, Basar, Yingkiong, Pasighat, Roing, Tezu, Hawaii, Bordumsa, Deomail division	93	2013-14	77.495	0.076	69.745	75.859	0.076	93	
ii	(130)/Tawang, West Kameng, East Kameng, Papum Pare, Lower Subansiri, Kurungkumey, Upper subansiri, West siang, East siang, Upper siang, Lower dibang valley, Dibang Valley, Lohit, Anjaw, Changlang, Tirap	130	2015-16	70.597	0.039	53.277	59.197	0.033	0	
iii	(92)/Tawang, West Kameng, East Kameng, Papum Pare, Lower subansiri, Koloriang, Lower Dibang Valley, Dibang valley, Lohit, Anjaw, Changlang, Tirap	92	2012-13	82.632	0.077	63.205	74.365	0.077	92	
iv	(604)/Tawang District (10), West Kameng District (31), East Kameng District (39), Papumpare District (71), Lower Subansiri District (11), Kurung Kumey District (7), Kradadi District (17), Kamle District (10), Upper Subansiri District (40), Lower Siang District (22)	604	2018-19	485.593	0.22766	22.248	0.000	0.000	0	17.493
	Arunachal Pradesh Total	919		716.3158	0.41928	208.475	209.4208	0.18616	185	17.4927
2	Assam									
i	(36) /General/Kamrup (20), Nagaon (3), Darrang (4), Bongaigaon (2), baksa (1), Kokrajhar (1), karimganj (1), Barpeta (1), Goalpara (1), Nalbari (1), Udalguri (1)	36	2012-13	364.160	0.29976	127.115	135.451	0.042	8	15.390

Details of ongoing SMI Schemes

All Rupees in Crores & Potential in Lakh Ha

Sl No.	(No of schemes)/Region/districts benefitted	No of schemes	Year of inclusion	Estimated Cost	Targeted Potential	Cumulative CA released till 03/2019	Cumulative Expenditure till 03/2019	Cumulative Potential Achieved till 03/2019	No of Schemes completed till 03/2019	2019-20
										CA Release*
ii	(61)/General/ Barpeta (3), Cachar (20), Darrang (7), Dhubri (1), Dibrugarh (3), Goalpara (2), Halakandi (7), Jorhat (2), Kamrup (1), Karimganj (3), Lakhimpur (2), Morigaon (1), Nagaon (6), Udalguri (2), Tamulpur (1)	61	2013-14	399.091	0.36428	21.039	12.500	0.000	0	
iii	(15)/General/Kamrup (3), Nagaon (4), Bongaigaon (2), udalguri (5), Darrang (1)	15	2013-14	172.000	0.12002	55.532	48.403	0.002	0	14.2900
iv	(50)/KAAC/Karbi Anglong	50	2013-14	202.791	0.17801	181.576	198.113	0.178	50	
v	(60)/KAAC/Karbi Anglong	60	2013-14	436.245	0.31605	307.381	358.755	0.316	60	34.8705
vi	64/KAAC/ Karbi Anglong	64	2014-15	471.458	0.33330	315.660	387.879	0.333	64	37.610
vii	(152)/BTC/Kokrajhar (40), Chirang (35), Baksa (29), Udalguri 48)	152	2012-13	360.470	0.32357	226.32670	251.47430	0.10490	0	
viii	(15)/BTC/Kokrajhar, Borolia, Sukla, Tangla	15	2012-13	198.5065	0.16645	113.43809	126.04238	0.07837	0	32.6088
ix	(60)/ BTC/Baksa (19), Chirang (9), Kokrajhar (20), Udalguri (12)	60	2013-14	615.375	0.48184	251.895	25.000	0.075	0	
x	(30)/North Cachar Hills Autonomous Council, Haflong / Dima Hasao	30	2012-13	129.665	0.08855	104.740	103.092	0.076	0	
xi	(208)/BTC/Baksa (80), Udalguri (80), Kokrajhar (36), Chirang (10), Bongaigaon (2),	208	2009-10	462.752	0.42249	404.668	449.631	0.422	208	5.8698
xii	(8)/North Cachar Hills Autonomous Council, Haflong / Dima Hasao	8	2013-14	9.098	0.00615	5.370	2.835	0.005	0	

Details of ongoing SMI Schemes

All Rupees in Crores & Potential in Lakh Ha

Sl No.	(No of schemes)/Region/districts benefitted	No of schemes	Year of inclusion	Estimated Cost	Targeted Potential	Cumulative CA released till 03/2019	Cumulative Expenditure till 03/2019	Cumulative Potential Achieved till 03/2019	No of Schemes completed till 03/2019	2019-20
										CA Release*
i	(147) /Kabirdham (4), Dhantari (4), Kondagaon (23), Kanker (9), Narayanpur (7), Bastar (10), Bilaspur (15), Korba (1), Raigarh (3), Jaspur (2), Mungeli (4), Balarampur (22), Sarguja (13), Korea (6), Janjgir Champa (5), Rajnandgaon (6), Gariaband (3), Bijapur (2), Dantewada (7), Sukma (1)	147	2013-14	722.170	0.505	200.370	641.000	0.505	102	
Chhatisgarh Total		147		722.17	0.50513	200.37	641	0.505	102	0

Details of ongoing SMI Schemes

All Rupees in Crores & Potential in Lakh Ha

Sl No.	(No of schemes)/Region/districts benefitted	No of schemes	Year of inclusion	Estimated Cost	Targeted Potential	Cumulative CA released till 03/2019	Cumulative Expenditure till 03/2019	Cumulative Potential Achieved till 03/2019	No of Schemes completed till 03/2019	2019-20
										CA Release*
5	Himachal Pradesh									
i	(39)/Kullu, Solan, Kangra, Shimla, Bilaspur, Mandi, Hamirpur, Kinnaur	39	2013-14	73.736	0.04110	33.525	43.743	0.038	21	
ii	(111)/Kangra (40), Mandi (8), Kullu (13), Kinnaur (1), Lahul Spiti (2), Shimla (28), Sirmour (9), Solan (2), Una (2), Chamba (1), Bilaspur (3), Hamirpur (2)	111	2017-18	338.1846	0.17881	100.350	54.750	0.000	0	102.008
iii	(1)/Kinnaur	1	2018-19	5.7300	0.00230	0.900	0.000	0.000	0	
iv	(1)/Mandi (Sandhole tehsil)	1	2018-19	19.2451	0.007995	4.500	5.000	0.000	0	
v	(1)/Mandi (Dharampur tehsil)	1	2018-19	16.3000	0.00655	7.470	8.300	0.000	0	
vi	(1)/Mandi (Dharampur -1 tehsil)	1	2018-19	46.0700	0.01850	2.250	2.500	0.000	0	
	Himachal Pradesh Total	154		499.2652	0.2552539	148.995	114.2928	0.0380606	21	102.008
6	J&K									
i	(117)/Srinagar/Srinagar (2), Bandipora (17), Kupwara (14), Baramulla (33), Budgam (5), Ganderbal (8), Kulgam (11), Anantnag (10), Pulwama (7), Shopian (10)	117	2013-14	584.640	0.41852	80.326	52.548	0.197	7	
ii	(5)/Kargil (5)	5	2013-14	27.142	0.01871	16.898	18.806	0.010	0	
iii	(65)/Jammu/Kathua (30), Udhampur (25), Reasi (6), Ramban (2), Rajouri (2)	65	2015-16	85.544	0.04357	21.186	23.874	0.000	0	
iv	(5)/Ladakh/Leh (5)	5	2013-14	13.415	0.00991	6.76580	6.98760	0.00542	0	
v	(58)/srinagar/Srinagar (4), Bandipora (6), Sumbal (6), Tanghgar (5), Budgam (8), Pulwama (5), Tral (1), Shopian (2), Baramulla (4), Ganderbal (1), Tangmarg (2), Kulgam (7), Anantnag (7)	58	2011-12	273.136	0.32067	211.186	202.284	0.317	23	

Details of ongoing SMI Schemes

All Rupees in Crores & Potential in Lakh Ha

Sl No.	(No of schemes)/Region/districts benefitted	No of schemes	Year of inclusion	Estimated Cost	Targeted Potential	Cumulative CA released till 03/2019	Cumulative Expenditure till 03/2019	Cumulative Potential Achieved till 03/2019	No of Schemes completed till 03/2019	2019-20
										CA Release*
vi	(158)/Jammu, Kathua, Udampur, Reasi, Ramban, Rajouri, Poonch, Doda	158	2011-12	273.934	0.29544	136.387	128.801	0.154	93	
vii	(11)/Ladakh/Kargil (5), Leh (6)	11	2009-10	59.620	0.04400	50.5830	52.7884	0.0070	0	
	J&K Total	419		1317.431	1.151	523.33261	486.08853	0.69049	123	0.000
7	Jharkhand									
i	82 (Phase-V)/ Ranchi(19), Lohardaga(1), Hazaribag(4), Sariaekela kharsawan(6), East singhbhum(6), West Singhbhum(19), dhanbad(4), Godda(4), Dumka(15), Deoghar(4)	82	2014-15	75.32377	0.08982	19.379	62.522	0.041	44	
	Jharkhand Total	82		75.324	0.090	19.379	62.522	0.041	44	0
8	Karnataka									
i	38/Ramanagra (1), Chickaballapura (1), Tamkur (13),Chitradurga (1), Chickmanglur (20), Mysore (3)	38	2012-13	66.530	0.043	33.860	56.451	0.030	32	
ii	71/Gulbarga (32), Yadgir (1), Bidar (20), Dhaewad (7), Belgaum (12)	71	2012-13	96.142	0.061	55.590	85.505	0.061	65	
iii	88/Tumkur (16), Chitradurga (4), Davanagere (3), Chickamanglur (10), Hassan (1), Belgaum (11), Dharwad (23), Gadag (11), Bidar (3), Gulbarga (4), Yadgir (2)	88	2012-13	121.489	0.078	44.090	109.753	0.076	77	
iv	1/Haveri	1	2012-13	23.980	0.012	7.530	0.000	0.000	0	
v	75/Bidar(32), Yadagir(2), Gulbarga(17), Haveri(13), Dharwad(4), Belgaum(7)	75	2013-14	98.650	0.062373	7.380	74.428	0.055	41	
vi	62/Tumkur(31), Kolar(19), Chickballapur(53), Chitradurga(21), Davanagere(5), Chickmagalur(20), Hassan(25)	62	2013-14	43.640	0.03535	7.860	33.342	0.030	18	

Details of ongoing SMI Schemes

All Rupees in Crores & Potential in Lakh Ha

Sl No.	(No of schemes)/Region/districts benefitted	No of schemes	Year of inclusion	Estimated Cost	Targeted Potential	Cumulative CA released till 03/2019	Cumulative Expenditure till 03/2019	Cumulative Potential Achieved till 03/2019	No of Schemes completed till 03/2019	2019-20
										CA Release*
	Maharashtra Total	0		0.000	0.000	0.000	0.000	0.000	0	0
11	Manipur									
i	102 (2013-14)/ Thoubal (23), Chandel (7), Bishenpur (11), Churachandpur (12), Imphal East (13), Imphal West (12), Tamenglong (5), Ukhrul (6), Senapati (13),	102	2013-14	170.370	0.129	104.546	108.630	0.122	0	
	Manipur Total	102		170.37	0.12904	104.5464	108.63	0.122	0	0

Details of ongoing SMI Schemes

All Rupees in Crores & Potential in Lakh Ha

Sl No.	(No of schemes)/Region/districts benefitted	No of schemes	Year of inclusion	Estimated Cost	Targeted Potential	Cumulative CA released till 03/2019	Cumulative Expenditure till 03/2019	Cumulative Potential Achieved till 03/2019	No of Schemes completed till 03/2019	2019-20
										CA Release*
12	Meghalaya									
i	(65)/WRD/East Khasi Hills (9), Ri Bhoi (6), West Khasi Hills (15), Jaintia Hills (9), East Garo Hills (12), West Garo Hills (12), south Garo Hills (2)	65	2012-13	88.648	0.061	68.811	88.370	0.0614	64	
ii	(42)/soil & conservation dept/east Khasi Hills (5), West Khasi hills (2), south west khasi hills (2), Ri Bhoi (4), North Garo hills (3), West garo hills (6), South west Garo hills (1), South Garo hills (4), East Jaintia hills (1), West jaintia hills (3), Middle Myntang group (7), Lower Myntang group (4)	42	2013-14	223.690	0.163	80.505	89.450	0.065290	0	
iii	(41)/WRD/East Khasi Hills (7), Ri Bhoi (7), West Khasi Hills (2), East Jaintia Hills (1), West jaintia Hills (3), south West Garo Hills (2), East Garo Hills (5), West Garo Hills (5), North Garo Hills (5), South garo hills (4)	41	2013-14	60.761	0.03752	38.415	54.182	0.02153	25	
iv	(44)/WRD/ east Khasi Hills (9), West Khasi Hills (10), south West Khasi Hills (1), Ri Bhoi (1), Est Jaintia Hills (2), West Jaintia Hills (2), West Garo Hills (6), South West Garo Hills (7), East Garo Hills (2), North Garo Hills (3), south Garo hills (1)	44	2015-16	122.647	0.05518	65.946	24.100	0.000	0	

Details of ongoing SMI Schemes

All Rupees in Crores & Potential in Lakh Ha

Sl No.	(No of schemes)/Region/districts benefitted	No of schemes	Year of inclusion	Estimated Cost	Targeted Potential	Cumulative CA released till 03/2019	Cumulative Expenditure till 03/2019	Cumulative Potential Achieved till 03/2019	No of Schemes completed till 03/2019	2019-20
										CA Release*
v	(68) East khasi hills (5), Ri-Bhois district (9), West khasi hills (13), south west khasi hills (2), east Jaintia hills (2), west Jaintia hills (5), east Garo hills (2), west Garo hills (11), south west Garo hills (14), south Garo hills (5)	68	2018-19	206.906	0.09452	31.500	0.000	0.000	0	
Meghalaya Total		260		702.651	0.317	285.1771	256.1020	0.1482	89	0.0000
13	Mizoram									
i	(14)/Sihphir, Durtlang, Chawilung, Mamit, N. Vanlaiphai, Vangchhia, Tualcheng, Khawbung, Aaro, Saiphai, Bukbannei, Saikhawthlir, Buarpui	14	2015-16	13.708	0.00552	6.313	2.426	0.000	0	
ii	(22)/ Aizawl (4), Champhai (5), Kolasib (5), Lunglei (8)	22	2017-18	28.761	0.01791	3.923	0.000	0.000	0	
Mizoram Total		36		42.4692	0.02343	10.2358	2.4255	0	0	0
14	Nagaland									
i	(120)/Kohima, Dimapur, Wokha, Mokokchung, Zunheboto, Phek, Tuensang, Mon, Kiphire, Longleng, Jalukie	120	2012-13	91.224	0.0633	82.101	90.656	0.063	120	
ii	(155)/Kohima (18), Dimapur (21), Wokha (12), Mokokchung (29), Zunheboto (8), Phek (12), Tuensang (6), Mon (16), Kiphire (10), Longleng (7), Peren (16)	155	2013-14	112.021	0.0884	100.819	109.303	0.088	155	
iii	(159)/Dimapur (25), Kiphire (12), Kohima (15), Wokha (12), Mokokchung (14), Zunheboto (25), Phek (12), Tuensang (13), Mon (14), Longleng (6), Peren (11)	159	2014-15	109.603	0.0569	98.642	99.327	0.057	159	

Details of ongoing SMI Schemes

All Rupees in Crores & Potential in Lakh Ha

Sl No.	(No of schemes)/Region/districts benefitted	No of schemes	Year of inclusion	Estimated Cost	Targeted Potential	Cumulative CA released till 03/2019	Cumulative Expenditure till 03/2019	Cumulative Potential Achieved till 03/2019	No of Schemes completed till 03/2019	2019-20
										CA Release*
iv	(270)/Phek (22), Kiphire (9), Mokokchun (25), Longleng (12), Zunheboto(13), Wokha (9), Kohima (56), Peren (26), Tuensang (13), Mon (25), Dimapur (60)	270	2018-19	206.852	0.08544	26.080	0.000	0.020	0	20.4617
Nagaland Total		704		519.70057	0.293979	307.642	299.286	0.229	434	20.4617
15	Sikkim									
i	(156)/North Dist (41), East Dist (50), South Dist (36), West Dist (29)	156	2013-14	57.1028	0.041795	30.110	36.820	0.033508	0	
ii	(225)/East Dist (48), West Dist (52), North Dist (98), South Dist (27)	225	2010-11	57.918	0.08200	52.126	57.540	0.08023	225	
Sikkim Total		381		115.02080	0.12380	82.24	94.36	0.11	225	0.000
16	Tripura									
i	(21)/West Tripura (13), North Tripura (4), South Tripura (3), Dhalai (1)	21	2012-13	47.323	0.039	17.750	19.722	0.004	12	
Tripura Total		21		47.323	0.039	17.750	19.722	0.004	12	0.000
17	Uttarakhand									
i	(651)/MI Dept/Dehradun (157), Tehri (62), Uttara Kashi (52), Haridwar (57), Pauri (76), Chamoli (41), Rudraprayag (12), Nainital (57), Almora (28), U.S Nagar (37), Bageshwar (12), Champawat (31), Pithoragarh (29)	651	2013-14	520.616	0.42092	404.995	434.557	0.311	345	
Uttarakhand Total		651		520.6164	0.42092	404.99512	434.5567	0.31102	345	0.00
TOTAL		5803		13187.944	10.266	6468.386	7981.886	6.308	2796	296.74

Data updated as per the information received from the States till date.

* - upto 10 July, 2019